

Monthly Progress Report - July 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-100-RP-G-0007
Revision	P01
Status	FI - For information
Date	5 August 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	05/08/2025	Issued

1 Summary

July 2025. Revised east abutment pile design issued (24 m piles). Northvale Water set its requirements for the Mill Lane water main and ADM answered RFI-0013. An alternative surface course aggregate was proposed for the Eastern Roundabout.

2 Progress by area

Area	Progress	Issues
Earthworks	78% of cut complete	One week behind
River Kest Bridge	C02 drawings issued 10 July	East abutment piling to resume 11 August
Mill Lane culvert	Not started	Protection slab details due 20 August
Eastern Roundabout	Kerbing started	PSV 65 aggregate proposed - submittal under review

3 Programme

No change to the recovery programme P02. Completion forecast 29 May 2026.

4 Health and safety

No reportable incidents.

Prepared by: Mark Bellamy, Project Manager, Castlegate Civils Ltd