

Earthworks Compaction Test Report - July 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-200-RP-C-0022
Revision	P01
Status	FI - For information
Date	6 August 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	06/08/2025	Issued

1 Summary

Compaction testing of embankment fill and the Class 1A replacement at the Ch 1+900 cutting in July 2025. All results meet the specification.

2 Results

Chainage	Layer	Relative compaction (%)	Result
1+880	Class 1A replacement	97.40	Pass
2+450	Fill layer 6	95.90	Pass
2+610	Fill layer 4	96.70	Pass

Prepared by: Lee Hartley, Quality Manager, Castlegate Civils Ltd