

Earthworks Compaction Test Report - June 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-200-RP-C-0021
Revision	P01
Status	FI - For information
Date	4 July 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	04/07/2025	Issued

1 Summary

Compaction testing of embankment fill in June 2025 by nuclear density gauge. One result below 95 per cent was re-rolled and re-tested successfully.

2 Results

Chainage	Layer	Relative compaction (%)	Result
1+050	Fill layer 2	96.20	Pass
1+240	Fill layer 3	94.10	Fail - re-rolled
1+240	Fill layer 3	96.00	Pass on re-test

Prepared by: Lee Hartley, Quality Manager, Castlegate Civils Ltd