

Earthworks Compaction Test Report - May 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-200-RP-C-0020
Revision	P01
Status	FI - For information
Date	6 June 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	06/06/2025	Issued

1 Summary

Compaction testing of embankment fill in May 2025 by nuclear density gauge. All results meet the specified 95 per cent of maximum dry density.

2 Results

Chainage	Layer	Relative compaction (%)	Result
0+350	Fill layer 4	97.10	Pass
0+620	Fill layer 5	96.40	Pass
0+880	Fill layer 3	95.80	Pass

Prepared by: Lee Hartley, Quality Manager, Castlegate Civils Ltd