

Monthly Progress Report - June 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-100-RP-G-0006
Revision	P01
Status	FI - For information
Date	4 July 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	04/07/2025	Issued

1 Summary

June 2025. Earthworks continued on both halves of the route. East abutment piling at the River Kest Bridge stopped on 11 June after soft clay was found at pile E3. The Mill Lane culvert is on hold after trial holes found the water main 0.6 m deeper than recorded.

2 Progress by area

Area	Progress	Issues
Earthworks	62% of cut complete	Two weeks behind after wet weather
River Kest Bridge	West abutment piles complete	East abutment piling stopped - RFI-0012
Mill Lane culvert	Not started	Clash with water main - RFI-0013
Pond 2 East	Not started	Discharge limit reduced to 5.0 l/s - redesign

3 Programme

Recovery programme P02 issued on 26 June. Completion forecast 29 May 2026.

4 Health and safety

No reportable incidents. One near miss at the haul road crossing.

Prepared by: Mark Bellamy, Project Manager, Castlegate Civils Ltd