

Monthly Progress Report - September 2025

Project	Kestrel Valley Link Road
Document	KVL-CGC-100-RP-G-0009
Revision	P01
Status	FI - For information
Date	3 October 2025
Originator	Castlegate Civils Ltd

Rev	Date	Description
P01	03/10/2025	Issued

1 Summary

September 2025. Earthworks cut complete and capping well advanced. The Mill Lane culvert base and protection works are complete. The Pond 2 East flow control device was approved with comments on 12 September. The deck waterproofing submittal was made on 18 September.

2 Progress by area

Area	Progress	Issues
Earthworks	Cut complete; capping 70%	None
Mill Lane culvert	Base and protection works complete	None
Pond 2 East	Awaiting revised drawings	Start planned late October
River Kest Bridge	Deck steelwork erected	Waterproofing submittal under review

3 Programme

A programme update will be issued on 1 October.

4 Health and safety

No reportable incidents.

Prepared by: Mark Bellamy, Project Manager, Castlegate Civils Ltd